

May 27, 1943.

Dean E. B. Stouffer
Dean P. B. Lawson
Dean F. J. Moreau
Dean J. W. Twente
Mr. Raymond Nichols

Gentlemen:

I am making the fifth progress report on the swimming pool.

The gravel and sand for the swimming pool filter have just arrived this afternoon. It is stored in sacks piled at the southeast corner back of the gymnasium. I talked to Mr. A. W. Livingston, of the Bacharach Company, and he states that he will have their plumber here about the middle of next week. So we should get the pool in operation before the end of the week.

We have also obtained an AA-1 priority rating on the pump, and as soon as the Business Office sends the order to Kansas City the pump will be ordered. We are using all possible haste in getting this very necessary project through. The pump, of course, will come much later, as the shipments are slow on this material, but we can handle a usual load without the pump. But after the Navy engineers and others come to overload the pool, then the new pump will be a necessity. However, the pool will be in good shape with proper chlorination with our normal load.

Very cordially yours,

Director of Physical Education,
Varsity Basketball Coach.

FCA:AH